



## PHOTOVOLTAIC INSTALLATION COMMISSIONING REPORT FORM

The Photovoltaic Commissioning Report Form must be submitted for each installation, confirming compliance with City Power requirements.

	REDACTED
Project name:	

Site details					
Property address (incl. post code)	REDACTED BLAIRGOWRIE, 2194				
Business partner & contract account numbers	BP NUMBER: 1234567 , ACCOUNT NUMBER: (1234567				
Contact details					
PV property owner	REDACTED				
Contact person	IProxy's name REDACTED				
Contact telephone number	REDACTED				
PV details					
Network connection point/s: Isolation points to be used to connect/disconnect embedded	LV- PGC Indicated on SLD				
generation from the distribution network Total capacity of embedded generation (kVA and PF)	TOTAL CAPACITY- 4.6kVA, PF = 0.8 LEADING- 0.8 LAGGING				
Inverter manufacturer, model and type	GOODWE, GW5048D-ES HYBRID SINGLE PHASE				
Location of embedded generator within the entire installation	ON THE CUSTOMER SIDE OF MUNICIPALITY METER				

Supplier/Installer details				
Supplier/Installer	Installing company - REDACTED			
Accreditation/qualification	REGISTERED ELECTRICAL CONTRACTOR			





## PHOTOVOLTAIC INSTALLATION COMMISSIONING REPORT FORM

Address (incl. post code)	REDACTED	
Contact person	REDACTED	
Telephone number	REDACTED	
Fax number		
Email address	REDACTED	
Ir	nformation to be enclosed	
Copy of final single line diagram		✓
Inverter type test Certificate of Complian 097-2-1, issued by accredited 3rd party provided).	$\checkmark$	
Electrical installation Certificate of Comp	$\checkmark$	
Signed declaration form	$\checkmark$	
Operation and maintenance procedure	$\checkmark$	
Compulsory declaration – te	o be completed by ECSA registered Pr I	Eng or Pr Tech Eng
The PV installation complies with the rele	evant sections of NRS 097-2-1.	$\checkmark$
The loss of mains protection has been p part of the on-site commissioning, e.g. a to the PV in order to prove that the loss of		
Safety labels have been fitted in accorda		
The PV installation complies with the relinstallation certificate of compliance is at		
Comments (continue on separate sheet		
Name: Pr Eng name	Date: 31-01-2024	
ESCA professional category: PR Eng. Electrical		





PHOTOVOLTAIC INSTALLATION COMMISSIONING REPORT FORM

Witnessed and Approved by City Power							
	Tick below where applicable		Comments				
Safety labels on the City Power Mini substation / Distribution Transformer							
Fault current rating of grid connection equipment(s) satisfactory							
Residual current protection device installed							
Anti-islanding tested							
Name:		Date:					
Title:		Department:	Signature:				